

Site order Books

16/02/2022

Earth work Excavation for drain at magadia bypast.
main Road-6 From main gate LHS.

Earth work Excavation for drain work at Kares bypast
3rd main Road, LHS from main Road.

Earth work Excavation for drain work at
Verasappa Road, Cross road-1, LHS from main Road.

17/02/2022

Excavation for Earth work for drains at Cross Road
3 - LHS SLD & From dead end RHS.

Earth work Excavation for drain at Kares bypast
1st main Road 1st cross Road LHS.

18/02/2022

Earth work Excavation for drain at Kares bypast
2nd Cross LHS.

Earth work Excavation for drain at Kares bypast
3rd Cross Road LHS from main Road.

R.
AE

PCC

19/02/2022

Laying of PCC work for drain at Magnolia byat, main Road 6 from main Gate LHS.

19/02/2022

Laying of PCC work for drain at Cross Road-2 LHS from Cross Road-1.

20/02/2022

Laying of PCC work for drain at Cross Road-3 LHS SWD.

20/02/2022

Laying of PCC work for drain at Cross Road-2 from dead end RHS.

20/02/2022

Laying of PCC work for drain at Cross Road-3 from dead end RHS.

Laying of PCC work for drain at Kaveri byat, 2nd Road LHS from main Road.

Pranav
A/E

E.O Page No.

Date / /

20/02/2022

Laying of PCC for drain work at Cross Road-3 LHS SWD.

Laying of PCC for drain work at Cross Road-3 from dead end RHS.

Laying of PCC for drain work at Vengal Rao Road 1, LHS from main Road & RHS from main Road.

20/02/2022

Laying of Reinforcement work for drain work at Magnolia byat main Road 6 from main Gate LHS.

Reinforcement work for drain work at Cross Road-3 LHS SWD.

Reinforcement work for drain work at Cross Road-2 LHS from Cross Road-1, &

Reinforcement work for drain work at Cross Road-3 from dead end RHS & LHS SWD.

Pranav
A/E

21/02/2022

Laying of PCC for drain work at Kaveri byroad 2nd main Road, RHS from main Road.

Laying of PCC for drain work at Gubb Road LHS & RHS.

Reinforced work for drain at Vessa Sagar Road Gubb Road - 1 LHS from main Road & RHS from main Road.

Laying of PCC for Kaveri byroad, 1st main Road 1st Gubb Road LHS & RHS.

Laying of PCC for Kaveri byroad 2nd Gubb Road LHS & RHS.

22/02/2022

Laying of PCC work for drain at Kaveri byroad 3rd Gubb Road, LHS & RHS.

Reinforced work for drain at Kaveri byroad 1st main Road 1st Gubb Road LHS & RHS, Chandrapur byroad 2nd Gubb Road from dead end LHS.

Pravin AE

Reinforced work for drain at Kaveri byroad 2nd Gubb Road LHS & RHS.

Laying of PCC work for drain at Shivamala Nagar, 2nd Gubb Road LHS & RHS. See work & RHS.

Laying of PCC work for drain at Shivamala Nagar Gubb Road, LHS & RHS from 2nd main Road.

Laying of PCC work for drain work at Basanth Nagar 1st Gubb Road, from Hussangutta main Road RHS & LHS.

23/02/2022

Reinforced work for drain work at Kaveri byroad 2nd Gubb Road, 3rd Gubb Road LHS & RHS.

Reinforced work for drain at Shivamala Nagar 2nd Gubb Road, LHS & RHS. See work & RHS, & RHS from 2nd main Road.

Laying of PCC work for drain at 1st A Gubb Road from 2nd main Road RHS & LHS.

Pravin AE

Laying of PCC work for drain at 1st A⁺ Cross Road From 2nd main Road RHB & LHS.

Laying of PCC work for drain at 3rd Cross Road from Hissargatta main Road LHS.

Reinforcement work at Block near 1st Cross Road From Hissargatta main Road RHB & LHS.

24/02/2020

Laying of PCC work at 2nd Cross Road From Hissargatta main Road LHS.

Laying of PCC work at 3rd Cross Road from 2nd main Road LHS.

Laying of PCC work at 4th Cross Road, From Hissargatta main Road LHS.

Reinforcement work 1st A Cross Road from 2nd main Road RHB & LHS.

Barman AE

Laying of PCC work for drain at 5th cross Road From Hissargatta main Road LHS & RHB.

Laying of PCC work for 5th Cross Road from Hissargatta main Road RHB & LHS.

Laying of PCC work for 1st main Road From Singhpura main RHB & 2nd main Road from Singhpura main RHB.

Laying of PCC work for drain at Unisore men Salan Road from Hissargatta main Road RHB.

Reinforcement work for drain work at Chandappa Nagar 2nd Cross Road from Dead End LHS.

Laying of PCC work for drain 4th Cross Road from Dead End LHS, From 2nd main Road RHB, 5th Cross Road from Cross Road LHS & From 2nd main Road RHB.

Laying of PCC work for drain at 5th Cross Road from 2nd main Road LHS, From Dead End RHB.

Barman AE

Laying of PCC work for 1st main Road
From Sandeep Unni Krishna Road LHS & RHS.

Laying of PCC work for AMB Extension 1st Cross
Road LHS & RHS, 2nd Cross Road LHS & RHS.

Laying of PCC work for 3rd main Road from Sandeep
Unni Krishna Road LHS.

Laying of PCC work for 7 Vidyasamprada Road
From devi Circle RHS.

05/02/2022

Reinforcement work for drain at 1st main Road
from Sandeep Unni Krishna Road LHS & RHS.

Reinforcement work for drain at AMB Extension 1st Cross
Road LHS & RHS, 2nd Cross Road LHS & RHS.

Reinforcement work for drain at Vidyasamprada Road
From devi Circle LHS.

Reinforcement work for drain at 3rd main Road from
Sandeep Unni Krishna Road LHS.

P. Anand AE

Laying of PCC work at Sandeep Unni Krishna
Road, from MS Palay Circle LHS.

Laying of PCC work at Doddabettahalli Junction
RHS.

Reinforcement work for drain at 5th cross Road from
2nd main Road LHS. From dead end RHS.

Reinforcement work for drain at Unni Krishna Road
from Doddabettahalli main Road.

Reinforcement work for 1st main Road from Singapur
main RHS & 2nd main Road from Singapur main
LHS.

Reinforcement work for drain at 4th cross
Road from dead end LHS. From 2nd main Road
RHS, 5th cross Road - From Cross Road
LHS & From 2nd main Road RHS.

Reinforcement work for drain work at Sandeep Unni Krishna
Road from MS Palay Circle LHS & From
Doddabettahalli Junction RHS.

P. Anand AE

08/03/2022

Laying of mso for drain work at Sardar Vani Kishan Road, from pns palga Circle LHS, & From Daddabekhalli Junction RHS.

Laying of mso for drain work at Vidyasagar Road From pns Circle RHS.

Laying of mso for drain work at 2nd Cross Road LHS & RHS, & Main Road LHS, 7th main Road From Sardar Vani Kishan Road LHS.

Laying of mso for Chandappa layout Block near 2nd main, 2nd cross Road From dead end LHS, 3rd cross Road - From dead end LHS.

Laying of mso for at 4th cross Road From dead end LHS, & From 2nd main Road RHS, 5th cross Road - From cross Road LHS & From 2nd main Road RHS.

Pranav AE

Laying of mso for drain work at 1st main Road From Sardar Vani Kishan Road LHS, & RHS.

Laying of mso for drain work at Ains Extension 1st cross Road LHS & RHS, 6th cross Road - for 2nd main Road LHS & From dead end RHS.

03/03/2022

Laying of mso for drain work at 2nd main Road From Singapur Main LHS & LHS.

Laying of mso for drain work at unique main Road - for Hesaragutta Main Road RHS.

Laying of mso for drain work at 1st main Road - From Singapur Main RHS, & 6th cross Road From Hesaragutta Main Road RHS & LHS.

Laying of mso for drain work at 5th cross Road From Hesaragutta Main Road RHS & LHS, & 3rd cross Road - From 2nd main Road LHS.

Laying of mso for drain work at 2nd cross Road from Hesaragutta Main Road LHS.

Pranav AE

Laying of Mao for drain work at 3rd Cross Road
From 2nd main Road LHS.

Laying of Mao for drain work at 1st & 2nd Cross Road
From 2nd main Road RHS & LHS.

Laying of Mao for drain work at Himnala Nagar
Cross Road, LHS from 2nd main Road & RHS.

Laying of Mao for drain work at Huda Nagar
1st Cross Road, - From Huda Nagar main Road RHS & LHS

Laying of Mao for drain work at Kandi byest 4th Cross
Road LHS & RHS,

Laying of Mao for drain work at Himnala Nagar 2nd
Cross Road LHS abtaining from LHS & RHS.

04/03/2022

Laying of Mao for drain work at Cross Road-3
LHS from Cross Road-1 & From dead end RHS.

P. M. M. A. E.

Laying of Mao for drain work at From dead end Cross
Road-3, LHS SLD & RHS,

Laying of Mao for drain work at Magarika byest
From Road 6 then Main byest LHS - From dead end
RHS

Laying of Mao for drain work at main Road 5 LHS
& RHS.

Laying of Mao for drain work at Venganga Road
Cross Road-1 LHS & RHS from main road - Cross Road-2
LHS SLD from main Road,

05/03/2022

Laying of Mao for drain work at Cross Road-3
LHS & RHS from main Road.

Laying of Mao for drain work at main byest
2nd main Road - LHS & RHS from dead end.

Laying of Mao for drain at Cross Road at
LHS & RHS.

P. M. M. A. E.